

The initial work package was developed with Ron Daignault, Project Eng., Jacques Whitford Co. from the Dam inspection report that he submitted.

Note: Actual timing will be determined by the members of the Dam Management District.

#	Description	Estimated Time Frame	To Do	Estimates	Quote
1	Clear all small trees & brush from dam	Completed Spring-2008			\$7,500
2	Clear brush from spillway all the way down to Union pond.	Completed Spring-2008			\$1,600
3	Take care of animal borrows Displace critters, fill holes	Summer-2008	Research methods	\$500	
4	After clearing, have the dam treated for vegetation control **	Fall-2008			\$1,200
5	Title Search for "Right of Way" through properties on both ends of the dam	Spring-2009	Research titles – possibly hire Pro.		\$250
6	Obtain a Property Boundary Survey – Class 1	Spring-2009			\$1,700
7	Obtain a Topographic Survey	Spring-2009			\$1,500
8	Replace missing mortar and re-point the training walls of the spillway	Fall-2009			\$3,500
9	Plan to do 2 nd vegetation control treatment	Fall-2009			\$500
10	Fix eroded areas of the dam Gravel – Soil – Seed – Erosion mat	Spring-2010	Get quotes for materials	\$5,000	
11	Have the 36" drain pipe inspected and documented by video	Spring-2010			\$1,775
-			Totals	\$5,500	\$19,525
Total of quotes & Estimates =					\$25,025
Net balance after clearing =					\$15,925